Pre measurements

Job code:- 001-23-000010

M. A. R. 57 (Rule 116) **No. E** 492789

Measurement Book

No. Construction of Hagging concrete @ Govt Hospital premi
of work:- Set in Kempegowda Ward no To 01 Yalahanka sub division
of Contractor of nature of Agency Sri. Naveen K.
of commencement of work

Full description, etc, of work		Dimensions			Contents	Reference to last Measurement
	Number	Length	Breadth	Depth		
2	3	4	5	6	7	8
(1) Dismantling of pcc's using pneumatic tools breaking to pieces not exceeding 0.02 cum etc	Cement concrete pavement by mechanical					
@ Govt Hospital. Road side.	1	10.30 (4.20+4.80)/2	0.25	- 11.59		
	1	26.70 (4.80+3.30)/2	0.25	- 27.03		
In front of Jana Aushadhi kendra	1	7.60 (9.50+9.40)/2	0.25	- 17.95		
	1	11.40 (14.90+12.20)/2	0.30	- 47.56		
					104.13 cum	

C&FC Ramyasarad

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	In front of Hospital	1	12.70	(3.80+3.80)/2	0.25	- 12.07	
	In front of Generator Room	1	23.40	(12.00+7.80)/2	0.30	- 69.50	
	c & fc Ramajeevisl	1	6.60	(6.60+6.50)/2	0.25	- 10.81	
		1	4.40	(2.40+2.60)/2	0.25	- 2.92	
						199.43 m3	

Dulleep 30/12/22

(2) Providing and laying in position plain Cement concrete for levelling Course for all works in foundation. The granite Hard basalt Coarse graded Coarse aggregate shall be clean and free from adherent coating and shall conform to IS Codes

M. A. R. 57 (Rule 116) No. E 492790
Measurement Book

l No. .....
e of work ..... From ..... To .....
e of Contractor of nature of Agency.....
of commencement of work.....

Full description, etc, of work	Number	Dimensions		Depth	Contents	Reference to last Measurement
		Length	Breadth			
2	3	4	5	6	7	8
mechanically machine mixed lead in layers not exceeding 150 mm thickness Wall compacted dry plate vibrators including all lead and lifts etc. Road side						
	1	10.30 (4.20 + 4.80 / 2) × (0.175 + 0.15 / 2)			= 7.50	
	1	26.70 (3.80 + 3.30 / 2) × (0.20 + 0.15 / 2)			= 16.58	
In front of Jana Aushadhi Kendra	1	7.60 (9.50 + 9.40 / 2) × (0.20 + 0.175)			= 13.43	
	1	11.70 (14.90 + 12.20 / 2) × (0.20 + 0.175 / 2)			= 29.64	
					67.15	

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	67.15 m³ 8
	In front of Hospital	1	12.70	$(3.80+\frac{3.80}{2})$		× 0.15 =	7.93
	In front of Generator Room	1	23.40	$(2.00+\frac{7.80}{2})$		$(0.20+\frac{0.175}{2})$ =	43.31
	Staff Quarters Rumuigeni	1	6.60	$\frac{6.60+6.50}{2}$		× 0.15 =	6.48
		1	4.40	$(2.70+\frac{2.60}{2})$		× 0.15 =	1.74
							125.92

Delivered to out/a/rel23.